



PowerHill (261kWh)

Factory Acceptance Test Report

PowerHill (261kWh) Factory Acceptance Test Report			
Product Model		SN	
Software Version		Test Date	
No.	Test Items	Testing Standards / Technical Requirements	Result
1	Design and Appearance Inspection		
1.1	Design Inspection	The internal wiring of the equipment shall be connected according to the wiring diagrams. The wiring must be accurate and reliable, with no reverse or incorrect connections.	☐ PASS ☐ NG
1.2	Appearance Inspection	Dimensions (W×H×D): 1025*2365*1350mm	☐ PASS ☐ NG
		The equipment enclosure must be free from dirt, dents, deformation and rust.	☐ PASS ☐ NG
		The equipment paint must be intact, with no scratches. The surface should be flat, clean, without oil stains, cracks, or deformation.	☐ PASS ☐ NG
		Check whether the equipment nameplate and safety labels are affixed without damage, misalignment, or peeling. The text must be clear and accurate.	☐ PASS ☐ NG
2	Basic Functional Test		
2.1	Grounding Resistance	Measure the resistance between the external grounding point and the battery cabin door, electrical cabin door, louver, and electrical grounding points. Test current: 10A, Test duration: 10s, Resistance < 100mΩ	☐ PASS ☐ NG
2.2	Insulation Resistance and Withstand Voltage Tests	Measure insulation resistance between battery cluster B+ and ground, and B- and ground at 1000Vdc; resistance > 10MΩ	☐ PASS ☐ NG
		Measure insulation resistance between PCS DC and AC terminals and ground at 1000Vdc; resistance > 10MΩ	☐ PASS ☐ NG
		Perform withstand voltage test between battery rack B+ and ground, and B- and ground at 4380Vdc; leakage current < 5mA	☐ PASS ☐ NG
		Perform withstand voltage test between PCS DC and AC terminals and ground at 2120Vdc; leakage current < 5mA	☐ PASS ☐ NG
2.3	Power-On Check	Verify that the power circuit and auxiliary power circuit can power on normally. Confirm that PCS, BMS can start up properly with no alarms	☐ PASS ☐ NG

PowerHill (261kWh) Factory Acceptance Test Report			
Product Model			SN
Software Version			Test Date
No.	Test Items	Testing Standards / Technical Requirements	Result
2.4	Communication Check	Verify normal communication among the BMS, liquid cooling unit, dehumidifier, PCS, and EMS. Confirm that EMS can read data from all devices	☐ PASS ☐ NG
2.5	DI/DO Check	Individually trigger each DI signal and verify that EMS can correctly read the DI status before and after triggering. Individually trigger each DO circuit and verify that EMS can control the start/stop of each corresponding device normally.	☐ PASS ☐ NG
2.6	Fire Suppression Linkage	Trigger the fire detector alarm and verify that linkage actions operate correctly.	☐ PASS ☐ NG
2.7	Battery Capacity Test	Charge and discharge the system separately at 125 kW	☐ PASS ☐ NG
2.8	SOC Shipping Requirement	45% ~ 50% SOC	☐ PASS ☐ NG
3	Test Summary		
4	Conclusion	☐ PASS ☐ NG	
Tester: Reviewer: Time: Time:			